



## Royal Heights Neighborhood Improvements Bi-Weekly Status Report

### MEMORANDUM

DATE: August 12, 2019  
TO: STAKEHOLDERS OF THE ROYAL HEIGHTS NEIGHBORHOOD IMPROVEMENTS  
FROM: ROYAL HEIGHTS NEIGHBORHOOD IMPROVEMENTS PROJECT TEAM  
SUBJECT: BI-WEEKLY PROGRESS REPORT FOR: 7/27/2019- 8/31/2019

1. ITEMS COMPLETED FOR THE LAST TWO WEEKS – 7/27/2019 THROUGH 8/10/2019
  - a. Raised manhole covers
  - b. Installed various sidewalk blocks
  
2. ITEMS SCHEDULED FOR THE NEXT THREE WEEKS – 8/12/2019 THROUGH 8/31/2019
  - a. Landscape subcontractor to hydraseed right of way
  - b. Repair storm line on Barthas
  - c. Begin laying final one inch of asphalt
  
3. SCHEDULE STATUS / DELIVERABLE STATUS
  - a. The current contractual completion date is June 1, 2019. It should be noted that the new date for completion is extended 122 days to allow for additional road work. The new completion date is September 30, 2019.
  
4. Project Summary of Work

Colerain Township • 4200 Springdale Road • Colerain Township, Ohio 45251  
gmilz@colerain.org • www.colerain.org  
Phone (513) 385-7500 • Fax (513) 245-6503

**Trustees:** Greg Insko, Raj Rajagopal, Daniel Unger  
**Fiscal Officer:** Heather E. Harlow  
**Interim Administrator:** Geoff Milz



- a. Full-depth pavement replacement
- b. Subgrade stabilization
- c. New sidewalk
- d. New curb and gutter
- e. New drive aprons
- f. New curb ramps
- g. New drainage structures, and drainage pipe as needed
- h. Water main and fire hydrant replacement
- i. Gas main relocation
- j. Utility pole relocations
- k. Tree removal
- l. New signage and pavement markings

COLERAIN

Colerain Township • 4200 Springdale Road • Colerain Township, Ohio 45251  
gmilz@colerain.org • www.colerain.org  
Phone (513) 385-7500 • Fax (513) 245-6503

**Trustees:** Greg Insko, Raj Rajagopal, Daniel Unger  
**Fiscal Officer:** Heather E. Harlow  
**Interim Administrator:** Geoff Milz