



## Monthly Status Report Byrneside, Acre and Gardenia Improvements

### MEMORANDUM

DATE: JUNE 7, 2019  
TO: STAKEHOLDERS OF THE BYRNESIDE, ACRE & GARDENIA IMPROVEMENTS  
FROM: BYRNESIDE, ACRE & GARDENIA IMPROVEMENTS PROJECT TEAM  
SUBJECT: MONTHLY PROGRESS REPORT FOR: 5/24/2019 THRU 6/21/2019

---

1. ITEMS COMPLETED IN THE PAST TWO WEEKS – 5/30/2019 THROUGH 6/7/2019
  - a. Final layer of asphalt placed on all streets
  - b. Reclamite asphalt preservative sealer sprayed on all streets
  
2. ITEMS SCHEDULED FOR THE NEXT TWO WEEKS – 6/9/2019 THROUGH 6/21/2019
  - a. Signage installed
  - b. Punch list items repaired
  
3. SCHEDULE STATUS / DELIVERABLE STATUS
  - a. The current contractual completion date is May 23 2019.  
Work is schedule to be complete by the first week of June
  
4. Project Summary of Work
  - a. Full-depth pavement replacement

Colerain Township • 4200 Springdale Road • Colerain Township, Ohio 45251  
gmilz@colerain.org • www.colerain.org  
Phone (513) 385-7500 • Fax (513) 245-6503

**Trustees:** Greg Insko, Raj Rajagopal, Daniel Unger  
**Fiscal Officer:** Heather E. Harlow  
**Interim Administrator:** Geoff Milz



- b. Subgrade stabilization
- c. New sidewalk
- d. New curb and gutter
- e. New drive aprons
- f. New curb ramps
- g. New drainage structures, and drainage pipe as needed

- h. Water main and fire hydrant replacement
- i. Gas main relocation
- j. Utility pole relocations
- k. Tree removal
- l. New signage and pavement markings

Colerain Township • 4200 Springdale Road • Colerain Township, Ohio 45251  
gmilz@colerain.org • www.colerain.org  
Phone (513) 385-7500 • Fax (513) 245-6503

**Trustees:** Greg Insko, Raj Rajagopal, Daniel Unger  
**Fiscal Officer:** Heather E. Harlow  
**Interim Administrator:** Geoff Milz

COLERAIN